

**Presco Scaffolding Ltd**Green Lane
Walsall
West Midlands
WS2 8JHTel: +44 (0)1922 620202
Fax: +44 (0)1922 632695
Email: scaff-sales@presco.co.uk
www.presco.co.uk**Test Certificate**

Certificate No:

64388

Date:

11/02/2003

Part Supplied

Two off Forged Swivel Tie-In (50.8 x 48.2) Coupler

Metal Finish: Zinc and Clear Passivate
Markings Present: 'Presco' on cover.**Test Requirements**

To determine if parts conformed to slip and distortions tests as laid down in BS1139:1991. The coupler bolts are to be tightened to a torque of 60 Nm to galvanised steel tube.

Test Equipment

All tests were undertaken using an Avery-Denison Tensile Testing Machine (Calibration Certificate No 14854).

ResultsSlip TestSide A: No slip at a load of 12.4kN
Side A – Reverse Direction: No slip at a load of 12.4kN
Side B: No slip at a load of 12.4kN
Side B – Reverse Direction: No slip at a load of 12.4kNDistortion TestSide A: No distortion at a load of 14.9kN
Side A – Reverse Direction: No distortion at a load of 14.9kN
Side B: No distortion at a load of 14.9kN
Side B – Reverse Direction: No distortion at a load of 14.9kN**Conclusions**

All fittings submitted for testing conform to the requirements of BS1139:1991.